



### Pre-Installation Checklist

Model:	Serial#:	Delivery Date:
--------	----------	----------------

Specification	Task	Completed?
Foundation	The foundation meets the specifications.	<input type="checkbox"/>
	There's adequate clearance for machine installation.	<input type="checkbox"/>
Anchoring (Recommended for all machines.)	You have the anchor kit and template.	<input type="checkbox"/>
	The cores are drilled.	<input type="checkbox"/>
	The anchors are installed.	<input type="checkbox"/>
Machine/Optional Components Location	You downloaded the Machine Layout Drawingt.	<input type="checkbox"/>
	The machine location is prepared.	<input type="checkbox"/>
	The building entrance is large enough for the machine.	<input type="checkbox"/>
	You have the equipment to lift and move the machine.	<input type="checkbox"/>
Electrical	The input voltage supply is correct.	<input type="checkbox"/>
	The correct wire size is installed.	<input type="checkbox"/>
	The correct supply circuit breaker is installed.	<input type="checkbox"/>
Compressed Air	The air supply pressure and volume are correct.	<input type="checkbox"/>
	The power output of the compressor is correct.	<input type="checkbox"/>
	The compressor duty rating and capacity are correct.	<input type="checkbox"/>
Water Chiller	The proper deionized, distilled, or purified water is available	<input type="checkbox"/>
	The correct amount of water is supplied.	<input type="checkbox"/>