



Pre-Installation Checklist

Model:	Serial#:	Delivery Date:
--------	----------	----------------

Specification	Task	Completed?
Foundation	The Foundation meets the specifications.	<input type="checkbox"/>
	There's adequate clearance for machine installation.	<input type="checkbox"/>
Anchoring (Recommended for all machines. Required for DT/DM, EC-1600, VS, and HDC)	You have the anchors.	<input type="checkbox"/>
	The cores are drilled.	<input type="checkbox"/>
	The anchors are installed.	<input type="checkbox"/>
Machine/Optional Components Location	You downloaded the Machine Layout Document.	<input type="checkbox"/>
	The machine location is prepared.	<input type="checkbox"/>
	The building entrance is large enough for the machine.	<input type="checkbox"/>
	You have the equipment to lift or move the machine.	<input type="checkbox"/>
Electrical	The input voltage supply is correct.	<input type="checkbox"/>
	The correct wire size is installed.	<input type="checkbox"/>
	The correct supply circuit breaker is installed.	<input type="checkbox"/>
Compressed Air	The air pressure supply and pressure are correct.	<input type="checkbox"/>
	The power output of the compressor is correct.	<input type="checkbox"/>
	The compressor duty rating and capacity are correct.	<input type="checkbox"/>
Coolant	The coolant type is correct.	<input type="checkbox"/>
	The coolant concentration is correct.	<input type="checkbox"/>